

Minutes of Meeting

Subject:	Minutes of Progress review meeting held under the Chairmanship of Director/Projects, DHBVN, Hisar on 11-05-2017 at DHBVN Conference Hall, Vidyut Sadan with Turnkey Contractors, PMA and DHBVN Officers for implementation of DDUGJY / IPDS and REC Scheme in DHBVN.
-----------------	--

Date of Meeting: 11 th May, 2017.	Location of Meeting: Conference Room, Vidyut Sadan, DHBVN, Hisar.
Members Present: As per Annexure-A	

At the outset of meeting Director /Projects, DHBVN Hisar welcomed all the participants. The Director/Projects emphasized that the DDUGJY and IPDS scheme is a flagship scheme of Govt. of India and important for DHBVN as electrification work in rural and urban areas is included in this scheme. It was also conveyed that as Letters of award have been issued to the turnkey contractors foremost of the DDUGJY and IPDS works and thus it was required to sensitize all the stake holders for newly awarded projects and to review the already awarded projects thus present meeting was called.

REC Scheme – 33 kV Projects

1. M/s Agarwal Traders, Behal

1.1. Tender Enquiry No TED-221:-

Scope of work : 1 No. 33 KV S/Stn. Pajju
Date of LOA : 29.02.2016
Scheduled date of completion : 28.02.2017(12 Months)
Latest progress of work : S/Stn. has been pre-commissioned on 19.11.2016., however, could not be energised till date due to non-availability of feeding source from 132 kV S/Stn. Behal.

SE/Const.,DHBVN, Hisar has intimated that the power transformer has been reached at the site i.e. 132 kV S/Station Behal and 33 kV Bay will be available till the end of June, 2017. The Director/Projects directed to SE/Const., DHBVN, Hisar to take up the matter with SE/T&S HVPNL to get the work expedited at feeding end at the earliest.

1.2 Tender Enquiry No TED-222:

Scope of work : 1 No. 33 KV S/Stn. Rathiwas
Date of LOA : 29.01.2016
Scheduled date of completion : 28.01.2017(12 Months)
Latest progress of work : S/Stn. has been pre-commissioned on 15.02.2017., overall 90% work completed except laying of 33 KV XLPE Cable in Panchgaon.

SE/Const.,DHBVN, Hisar has intimated that the 33 kV Bay at 220 kV S/Stn. Panchgaon will be available till the end of June, 2017. The Director/Projects directed SE/Const. DHBVN

Hisar to take up the matter with SE/T&S HVPNL to get the work expedited at feeding end at the earliest.

1.3. Tender Enquiry No TED-234

Scope of work : 3No. 33 KV S/Stn. Mohanpur, Kamalpur & Subaseri
Date of LOA : 15.07.2016
Scheduled date of completion : 14.07.2017(12 Months)
Latest progress of work : The overall 80% work has been completed.

The firm has intimated that they have applied for approval of Railway crossing to Railway authority and approval of the same is under process. Further, the firm has intimated that the 33KV bay at feeding source 132 KV Old Bawal is not available. SE Const. DHBVN, Hisar has intimated that the 33 kV Bay will be available till the end of August, 2017. The Director/Projects directed take up the matter with SE/T&S, HVPN, Hisar to get the work expedited at feeding end at the earliest.

1.4 Tender Enquiry No TED-261:-

Scope of work : 3No. 33 KV S/Stn. Malra, Pali, & Sundrah under OP, Circle, Narnaul.
Date of LOA : 17.11.2016
Scheduled date of completion : 16.11.2017(12 Months)
Latest progress of work : The overall 50% work has been completed.

The firm has intimated that the work will be completed at the end of July, 2017.

2. M/s D.K. Electricals, Bhiwani

2.1 Tender enquiry no. TED-259:-

Scope of work : 3No. 33 KV S/Stn. Sohansara, Bisalwas & Kharak Punia
Under OP, Circle, DHBVN, Bhiwani & Hisar.
Date of LOA : 17.11.2016
Scheduled date of completion : 16.11.2017(12 Months)
Latest progress of work : The overall 25% work have been completed.

The firm has intimated that civil work of Sub-station has almost been completed and line work is pending. Further, firm has intimated that there is a requirement of sand filling in the way from link road to proposed S/Stn site and there is no provision for the same in the civil work order and an additional scope of sand filling be made in civil work order. SE/Const., DHBVN, Hisar has also intimated that 33 kV Bay at 132 kV Loharu is also not ready

The Director/Projects directed to the committee consisting of concerned XEN/Const., XEN/OP and XEN/Civil to check the site and submit the proposal in detail regarding sand

filling and further directed to SE/Const, DHBVN, Hisar to take up the matter with SE/T&S HVPNL, Hisar to get the work expedited at feeding end 132 KV S/Stn Loharu at the earliest.

3. M/s Hitech Erector JV with M/s Vibrant Const., Gujrat

3.1 Tender enquiry No. TED-231/P&D/2016:-

Scope of work : 2 No. 33 KV S/Stn. Nehrugarh & Akoda under OP, Circle, DHBVN, Rewari & Narnaul.

Date of LOA : 05.09.2016

Scheduled date of completion : 04.09.2017(12 Months)

Latest progress of work : Overall 20% & 55 % civil work of Nehrugarh & Akoda has been completed respectively. All the PCC Poles of 33 kV Line & 11 kV Lines at 33 kV Nehrugarh have been erected.

No representative of the firm has attended the meeting. However, SE/Const., DHBVN, Hisar has intimated that the progress of the firm is very slow. The Director/Projects directed to SE/Const., Circle, DHBVN, Hisar to take up the matter with the firm and firm representative be asked to attend the office of C.E./PD&C, DHBVN, Hisar in person and explain their status for slow progress of work.

4. M/s Ishwar Singh & Associates, Hisar

4.1 Tender Enquiry No. TED-235/P&D/2016

Scope of work : 4 No. 33 KV S/Stn viz Sector-8, Jind, Kurar, Khera Khemwati & Retoli under 'OP' Circle, Jind.

Date of LOA : 19.10.2016

Scheduled date of completion : 18.10.2017 (12 Months)

Latest progress of work : The overall 45% work has been completed.

XEN/Const., Divn., DHBVN, Hisar intimated that the work of 33 kV S/Stn. Sector-08, Jind will be completed by the end of May, 2017 and work of remaining 3 no S/Stns will be completed by the end of June, 2017. XEN/Const., Divn., DHBVN, Hisar has further intimated that the 33 kV Bays at feeding source for 33 kV S/Stn. Sector-8, Jind (132 kV Sector-8, Jind), 33 kV S/Stn., Khera Khemwati (220 kV Safidon) and 33 kV S/Stn. Retouli (132 kV S/stn. Alewa) are not available except 33 kV S/Stn. Kurar.

The Director/Projects directed to SE/Const., DHBVN, Hisar to take up the matter with SE/T&S, HVPNL, Hisar to get the work expedited at feeding end 132 KV S/Stn Sector-08, Jind, 220 kV S/Stn Safidon and 132 kV S/Stn. Alewa at the earliest.

5. M/s MNC Electricals Pvt. Ltd., Faridabad.

5.1 Tender Enquiry No. TED-233/P&D/2016

Scope of work : 3 No. new 33 KV Sub Station viz. Gasera, Bubalheri & Bassai/Buwan in 'OP' Circle, DHBVN, Palwal.

Date of LOA : 19.10.2016

Scheduled date of completion : 18.10.2017

Latest progress of work : The overall 65% work has been completed

The firm has intimated that 33 kV Bay is not available at 220 kV S/Stn. Roj ka Meo for 33 kV S/Stn. Gassera. Firm has further intimated that 100 MVA Power Transformer is not available at 220 kV S/Stn. Rangla Rajpaur for feeding 33 kV S/Stn. Bubleheri and Bessai/Biwan . However, these S/Stns. can be feeded by taking T-off from 33 kV Dodal & Hirwadi line.

The Director/Projects has intimated to SE/Const., DHBVN, Hisar to check the status of said 33 kV Line jointly with Operation Wing and further directed to take up the matter with SE/T&S, HVPNL, Gurgaon.

6. M/s Duhan Electricals Works, Hisar

6.1 Tender Enquiry No. TED-268/P&D/2017

Scope of work : Supply and erection of 03 No. 33 kV S/Stns. Sector-3, Fatehabad, Rattakhera & Nathore under OP, Circles, Hisar & Sirsa.

Date of LOA : 03.03.2017

Scheduled date of completion : 02.03.2018

Latest progress of work : The overall 15% work has been completed

The firm has intimated that 33 kV Poles has been erected for 33 kV S/Stn. sector-3, Fatehabad and 33 kV/11 kV Poles also stands erected for 33 kV S/Stn. Ratta Khera & Nathore.

7. M/s S.K.G. Construction Comp., Narnaul

7.1 Tender Enquiry No. TED-269/P&D/2017

Scope of work : Supply and erection of 2 No. 33 kV S/Stns. i.e. Sector-1, HUDA, Narnaul & Lal Pahari under OP, Circle, Narnaul.

Date of LOA : 03.03.2017

Scheduled date of completion : 02.03.2018

Latest progress of work : The work not started by the firm

The firm has intimated that Civil work has been commenced recently.

The Director/Projects has intimated to XEN/Civil, DHBVN, Hisar to make the provision in civil BOM for Submersible Pump Set for drinking water if the water is suitable for drinking purpose. However, field officers have insisted that provision of Submersible Pump Set be made compulsory in civil BOM.

All the turnkey contractors have assured that the pending works will be completed within schedule time. Director/Projects has further emphasized that quality in work should not be compromised at any cost and XEN/Const. and his team should closely monitor the same through frequent site visits.

8. Implementation of DDUGJY / IPDS Projects:-

Various points related to the project implementation were discussed in detail and the followings aspects have been discussed, decided and agreed in the meeting:-

- 8.1 The Director Projects emphasized that the implementation of said scheme is to be done jointly in true letter and spirit by all the stakeholders i.e. DHBVN, Project Monitoring Agency (PMA) and Turnkey Contractors. He further conveyed the importance of proper Quality checks in the scheme to be carried out while execution of projects.
- 8.2 The Director/Projects directed to use the videography during Quality and Quantity checking while implementation of the project. The proper record of videography in the form of CD / DVD strictly be maintained at the level of PMA, Turnkey contractor along with every inspection report.
- 8.3 The turnkey contractors were directed to communicate their issues / grievances, if any, at an early stage in writing to DHBVN for timely resolution of the same.
- 8.4 It was agreed that the village wise list of BPL beneficiary, where electric connections are to be released under the DDUGJY scheme will be provided by the Nodal officer of the project to the Turnkey Contractors centrally.
- 8.5 The list for replacement of defective and electro-mechanical meters will also be provided by the Nodal officer of the project to the Turnkey Contractors centrally.
- 8.6 The Chief Engineer/PD&C instructed the turnkey contractors to provide the below mentioned deliverables at the earliest:-
 - a. PERT Chart for each project be submitted immediately.
 - b. Manpower Deployment Plan against each project to be submitted before start of work and the same has to be adhered upto the completion of work.
 - c. Monthly Progress Report (MPR) is to be submitted by the 10th of every month having details with all completed work, ongoing and scheduled activities for next month.

- d. The details of approved/ empanelled vendor from where materials are to be procured be submitted at the earliest and if any empanelment is to be done, then the required documents of the vendor be submitted for empanelment to PD&C wing.
- e. GTP / Drawings and Manufacturing Quality Plan (MQP) and Manufacturer's Authorization form (duly notarized and registered) of approved / empanelled vendor are to be submitted for approval before raising any inspection call.

The project wise / firm wise review of Projects is as under:-

9. Integrated Power Development Scheme (IPDS)

9.1 M/s Ridhi Sidhi Electrical Engg. & Const. Co., Sirsa

TED-252 (IPDS Sirsa):- The work was allotted to the turnkey contractor LOA 31.03.2017. The firm has intimated that foot survey and vendor finalization is under progress. The firm intimated that some changes in BOQ are required while carrying out the foot survey. The Director Projects directed that the SE/Op Sirsa, shall look in to the matter and resolve the contractor's problem and submit the proposal with proper justification to CE/PD&C, DHBVN, Hisar.

9.2 M/s Agarwal Traders, Behal, Bhiwani

TED-254 (IPDS Bhiwani and Narnaul) and TED-270 (IPDS 33 kV Substation, Khera, (Bhiwani)) :- The work was allotted to the turnkey contractor vide LOA dated: 20.03.2017 for Narnaul & Bhiwani circle and vide LOA dated 27.04.2017 for 33kV Sub-Station, Khera (Bhiwani). The firm has intimated that foot survey with GPS coordinates is very tedious job and requested to accept the foot survey without GPS coordinates and also without indicating the existing infrastructure. The CE/PD&C elaborated the necessary of foot survey with GPS coordinates and further intimated that as per IPDS/ DDUGJY guidelines, the existing infrastructure through GPS is compulsorily to be mentioned in the foot survey and without that there may be problems during closure of the projects. The Director/Projects directed to the firm to expedite the completion of foot survey with GPS coordinates along with existing infrastructure and ensure to submit the same to the concerned nodal officer.

9.3 M/s Duhan Elect. Works, Hisar

TED-258 (IPDS Palwal):- The work was allotted to the turnkey contractor vide LOA dated: 27.04.2017. The firm has intimated that foot survey is under progress and shall be submitted within one month. The Director/Projects directed to the firm to expedite the completion of foot survey through GPS coordinates in time.

9.4 M/s Duhan Electrical Pvt. Ltd., Hisar

TED-253 (IPDS Hisar):- The work was allotted to the turnkey contractor vide LOA dated: 31.03.2017. The firm has intimated that foot survey is under progress and near to completion and shall be submitted to SE/OP, Hisar shortly. The Director/Projects directed to the firm to expedite the completion of foot survey through GPS coordinates in time.

9.5 M/s SKG Elect. & Const. Co., Narnaul

TED-255 (IPDS Rewari) :- The work was allotted to the turnkey contractor vide LOA dated: 27.04.2017. The firm has intimated that they are not aware about the GPS technology and field officials are also not cooperating for conducting the foot survey. The CE/PD&C directed the nodal officer of the project to sensitize all the field officers about the IPDS scheme guidelines and nodal officer has to take personal attention for successful implementation of the project and full cooperation / information be given to the turnkey contractor. CE/PD&C also directed to the firm that material inspection call be raised only after finalization of the vendors.

10. Deen Dayal Upadhyay Gramin Jyoti Yojna (DDUGJY)

10.1 M/s Ridhi Sidhi Electrical Engg. & Const. Co., Sirsa

TED-241 (DDUGJY Sirsa) & TED-242 (DDUGJY Fatehabad):- The works were allotted to the turnkey contractor vide LOA dated 31.03.2017 for Fatehabad District and vide LOA dated 02.03.17 for Sirsa district. The firm has intimated that foot survey is under progress, but while carrying out the foot survey jointly with PMA certain major observations were noticed e.g. provision of VCB was not as per the supplementary DPR, the work in certain villages has already been covered under Mahra Gaon Gajmag Gaon etc. and the details have been submitted to the office of CE/PD&C, DHBVN, Hisar. The Director/Projects directed to the firm, to continue the foot survey

with GPS coordinates in line with the supplementary DPR. The Director Projects further directed to CE/PD&C that the issues raised by the firm are serious in nature, and needs to be decided by taking up the matter with REC.

10.2 M/s Agarwal Traders, Behal, Bhiwani

TED-240 (DDUGJY Jind), TED-244 (DDUGJY Bhiwani) & TED-246 (DDUGJY Rewari):- The works were allotted to the turnkey contractor vide LOA dated 31.03.2017 for Jind District, vide LOA dated 02.03.17 for Bhiwani district and vide LOA dated 27.04.17 for Rewari district. The firm has intimated that the foot survey is under progress and various material inspections against Jind and Bhiwani have been got carried out and erection of material has already been started in these two no. projects. The Director/Projects also directed to the firm, to expedite the completion of the foot survey with GPS coordinates inline with the supplementary DPR against all the awarded projects.

10.3 M/s Duhan Elect. Works, Hisar

TED-243 (DDUGJY Hisar), TED-247 (DDUGJY Gurugram):- The works were allotted to the turnkey contractor vide LOA dated 31.01.2017 for Hisar District, vide LOA dated 27.04.17 for Hisar district. The firm has intimated that the foot survey is under progress and various material inspections have been raised / got carried out and erection of material has already been started in Hisar project. The Director/Projects also directed to the firm, to expedite the completion of the foot survey with GPS coordinates inline with the supplementary DPR against all the awarded projects.

10.4 M/s SKG Elect. & Const. Co., Narnaul

TED-245 (DDUGJY Mohindergarh):- The work was allotted to the turnkey contractor vide LOA dated 02.03.2017 for Mohindergarh district. The firm has intimated that they are not aware about the GPS technology and field officials are also not cooperating for conducting the foot survey. The CE/PD&C directed the nodal officer of the project to sensitize all the field officers about the DDUGJY scheme guidelines and nodal officer has to take personal attention for successful implementation of the project and full cooperation / information be given to the turnkey contractor. CE/PD&C also directed to the firm that material inspection call be raised after finalization of the vendor.

10.5 M/s MNC Electricals Pvt. Ltd., Faridabad

TED-248 (DDUGJY Faridabad), TED-249 (DDUGJY Mewat) and TED-250 (DDUGJY Palwal):- The works were allotted to the turnkey contractor vide LOAs

27.04.17 for Faridabad, Mewat and Palwal district. The firm has intimated that the foot survey is under progress. The CE/PD&C directed to the firm, to expedite the completion of the foot survey with GPS coordinates inline with the supplementary DPR against all the awarded projects. The Director/Projects further directed to the nodal officers of projects (i.e. concerned SE/OPs) that it must be ensured that there should not be any duplicacy of work being executed in the projects under RE-DDUGJY scheme and new projects under DDUGJY scheme.

11. RE-DDUGJY Projects (Erstwhile RGGVY Projects)

11.1 M/s MNC Electricals Pvt. Ltd., Faridabad

a) **TER-18 (RE-DDUGJY project of Gurugram District):-** The work was allotted to the turnkey contractor vide LOA dated 31.01.2017. The firm has intimated that foot survey is under progress and various material inspection has been raised / carried out and erection of material has been started. The firm has intimated that due to changed scenario, there are two no. SE/Operation in Gurugram district and as such there are two nodal officers as per tender document. The firm requested to nominate one no. nodal officer instead of two no. for better monitoring of the projects in RE-DDUGJY and DDUGJY projects. The Director/Projects decided that the XEN/Works under SE/OP, Gurugram-I shall be the nodal officers for execution of the projects under IPDS/ DDUGJY / RE-DDUGJY in both Gurugram Circles i.e. Gurugram-I and Gurugram-II.

b) **TER-20 (RE-DDUGJY project of Palwal District):-** The work was allotted to the turnkey contractor vide LOA dated 15.11.2016. The firm has intimated that the foot survey has been submitted in the office of CE/PD&C and various material inspections have been raised / carried out and erection of material is in full swing. The Director/Projects directed to the firm to expedite the execution of work for timely completion of the project.

c) **TED-263 (RE-DDUGJY project of Faridabad District):-** The work was allotted to the turnkey contractor vide LOA dated 02.03.2017. The firm has intimated that foot survey is under progress and various material inspection has been raised / carried out and erection of material has been started. The Director/Projects directed to the firm to expedite the execution of the work for timely completion of the project.

12. Proposed 33 kV Sub-stations under DDUGJY :-

It was conveyed by CE/PD&C that all the 11 kV works under DDUGJY scheme has been awarded to various turnkey contractors and such it is necessity of time to award the 33 kV sub-stations proposed under DDUGJY immediately without any delay to avoid any complication. The status of each proposed 33 kV Sub-stations were discussed and following was decided:-

Name of Proposed 33 kV Sub-Station	Current Status	Decisions
Kushalpur (1X10 MVA)	The land is not available in Kushalpur, therefore 'OP' wing has finalized the alternative site at Damkara village, but formal proposal is still awaited from SE/OP, DHBVN Bhiwani	Director/Projects directed the XEN/Sub-urban, Bhiwani, to send the feasibility of land alongwith proposal in all respect immediately.
Dhani Dariyapur (1X10 MVA)	The proposed land not found suitable as water facility not available, alternative site still not proposed by OP' wing.	Xen/Civil has intimated that the Water issue has now resolved. The Chairman directed Xen/Civil that the land feasibility report be submitted immediately.
Noonsar (1X10 MVA)	The proposed land not found suitable (approach not available), alternative site still not proposed by OP' wing.	Xen/Civil was directed by the Chairman that the proposal for approach road be submitted immediately, so that the same be got approved from Management.
Surpur (1X10 MVA)	The proposed land not found suitable (Low lying area), the document for alternative site still not submitted by OP' wing.	It was conveyed by XEN/Sub Urban Bhiwani that the land proposal has been submitted by Surpura Khurd. It was conveyed to the officer that the matter may be taken up with Gram Panchayat Surpura Kalan and alternative land be taken from Surpura Kalan. If the suitable land is not arranged from panchayat of Surpura Kalan, then case for changing the name of proposed sub-station from Surpura Kalan to Surpura Kurd be prepared and get it approved from concerned authorities..
Hasanpur (1X10 MVA)	Land suitability committee report & civil BoM received, Electrical BoM from SE/Const. awaited. Note: The feeding end is not available.	SE/OP Circle, Narnaul was directed to submit the report that whether the feeding source originally intimated or any alternate feeding source is available or not, so that necessary action can be taken.

13. General Instruction for the turnkey contractors for IPDS / DDUGJY :-

- i. Various decisions taken during earlier two no. kick off meetings (copy enclosed) shall have to be followed by all the stake holders of DDUGJY and IPDS projects.
- ii. It has been decided that concerned XEN/Operation has to depute concerned SDO/Operation along with a experienced / capable and technically sound Junior Engineer of respective sub-division for timely completion of foot survey for the projects to be executed under IPDS and DDUGJY scheme. The concerned XEN/Operation shall intimate the details of respective SDO and JE sub-division wise to CE/PD&C, DHBVN, Hisar as well as to the nodal officer. It was directed to carry out the foot survey with GPS coordinates (jointly with Operation staff, representative of PMA and Turnkey contractor).
- iii. It was decided that the concerned turnkey contractor shall expedite the completion of foot survey with GPS coordinates along with existing infrastructure and ensure to submit the same to the concerned Nodal Officer.
- iv. It was decided that sub-division Review Meeting be called weekly at the level of Nodal Officer and at the level of the CE/PD&C monthly.
- v. Nodal officers were also directed to take necessary action for successful implementation of the DDUGJY / IPDS projects. The general role and responsibility at each level has been prepared by the office of CE/PD&C, DHBVN, Hisar and the hard copy of the same was handed over to the Nodal Officers /representative of Nodal Officers. However, after getting the approval from management the same shall be uploaded on the Nigam's webportal along with other DUGJY/ IPDS guidelines.
- vi. Concerned SE/OPs shall finalize the land for the 33 kV sub-stations to be executed under IPDS and DDUGJY scheme within 7 days so that tendering process for the same could be initiated.

The meeting ended with vote of thanks to the Chair.


Superintending Engineer/P&D,
For CE/PD&C, DHBVN, Hisar

Endst No: CA-12 / DD-295

Dated: 24 /05/2017

Copy of the above is forwarded to the following for information and further necessary action:-

1. SPS to CMD, DHBVN, Hisar for kind information of worthy CMD, please.
2. PS to Director/Projects, DHBVN, Hisar for kind information of Director, please.
3. CE/OP, DHBVN, Hisar / Delhi for information, please.

4. SE/OP Circle, Hisar and Jind for information and necessary action, please.
5. FA&CAO/PD&C, DHBVN, Hisar for information, please. It is requested that as the work orders have been issued to the turnkey contractor, thus the matter may be taken with FA/HQ, DHBVN, Hisar / REC for getting the budget provision, please.
6. SE/Civil, DHBVN, Hisar for kind information and necessary action, please. It is requested to take immediate necessary action required for finalization of land of proposed 33 kV Sub-station in DDUGJY scheme.
7. M/s Rural Electrification Corporation, Bay No. 7-8, Sector 2, Panchkula, Haryana.
8. M/s PFC Ltd., 1, Barakhamba Lane, Connaught Place, New Delhi.
9. M/s Shyam Indus Power Solutions Pvt. Ltd., 129, Transport Centre, Rohtak Road, Punjabi Bagh, New Delhi
10. M/s Century Infrapower Pvt. Ltd. Regd. Office S-23, Alankar Plaza Central Spine, Vidhyadhar Nagar, Jaipur- 302023 (Raj).
11. M/s A2Z Maintenance Services (P) Ltd. O-116, 1st floor Shopping Mall, DLF-1, Gurgaon
12. M/s WSI, 108, Mount Poonamallee Road, Porur, Chennai- 600116. India
13. M/s Taxus Infrastructure & Power Projects Pvt. Ltd.
14. M/s Shreem Electric Limited, Panchkula
15. M/s PCI Ltd., Prime Tower, 287-288, Udyog Vihar, Phase-II, Gurgaon.
16. M/s Duhan Electric Works, Plot: 9-10 Shant Vihar, Behind Suncity Mall, Delhi Road, Hisar.
17. M/s Agarwal Traders, Nai Mandi, Behal, Bhiwani.
18. M/s Ridhi Sidhi Const. Company, Nandan Vatika, Surkhab Chowk, Hisar Road, Sirsa.
19. M/s MNC Electrical Pvt. Ltd., Plot No. 34, Sector 4, Ballabgarh, Faridabad.
20. M/s SKG Construction Company, Opp. Panchayat Bhawan, Mohindergarh Road, Narnaul.
21. M/s WAPCOS Ltd., 217, GF, UE-II, Hisar for kind information, please. It is requested to start the post award activities in consultation with the nodal officer and turnkey contractor, please.
22. M/s ERDA, House No. 102, Old MITC colony, Type-5, Vidyut Nagar, Hisar for kind information, please. It is requested to start the post award activities in consultation with the nodal officer and turnkey contractor, please.


**Superintending Engineer/P&D,
For CE/PD&C, DHBVN, Hisar.**

List of participants present during meeting held on dated 11.05.2017 under Chairmanship of Director/Projects, DHBVN Hisar regarding implementation of DDUGJY / IPDS and 33 kV REC Projects in DHBVN:-

On Behalf of DHBVN:-

1. Er. R.K.Batra, Director/Projects, DHBVN, Hisar.
2. Er. Dalip Singh, CE/PD&C, DHBVN, Hisar.
3. Er. Vikash Malik, SE/Const. DHBVN, Hisar.
4. Er. Naveen Verma, SE/OP, Circle, DHBVN, Gurugram.
5. Er. M.R.Sachdeva, SE/P&D, DHBVN, Hisar
6. Er. Krishan Sawroop, SE/OP, DHBVN, Palwal.
7. Er. P.K.Chuahan, SE/OP, Circle, DHBVN, Sirsa.
8. Er. T.C.Kansal, XEN/City, Narnaul additional charge of SE/OP, Circle, Narnaul.
9. Er. B.K. Ranjan, XEN/Const., Divn., Rewari.
10. Er. Naresh Dhillon, XEN/Const., Divn., DHBVN, Hisar
11. Er. Mahabir Singh, XEN/OP, Divn., Palwal
12. Er. Sankalp Parihar, XEN/P&D, DHBVN, Hisar.
13. Er. Satish Kumar, XEN/P&D, DHBVN, Hisar
14. Er. Kuldeep Atri, XEN/OP, Divn., Ballabgarh.
15. Er. Sukhbir Kamboj, XEN/Const., Divn., Sirsa.
16. Er. Sanjay Ranga, XEN/OP, S/U, Divn., Bhiwani.
17. Er. Mohinder Pal, XEN/Civil, DHBVN, Hisar.
18. Er. Ravinder Singh, SDO/P&D, DHBVN, Hisar.
19. Er. Ravinder Ghanghas, SDO/P&D, DHBVN, Hisar.
20. Er. Sanjay Kumar, SDO/P&D, DHBVN, Hisar.
21. Er. Manmohan Singh, SDO/Const., S/Divn., Rewari.

On Behalf of Contractors: -

1. Sh. Gajanand Agarwal of M/s Agarwal Traders, Behal.
2. Sh. Sanjay Goyal of M/s D.K. Electricals, Bhiwani.
3. Sh. Sunil Guar of M/s S.K.G. Construction Comp., Narnaul.
4. Sh. Ravi Payal of M/s Duhan Electricals Works, Hisar.
5. Sh. Gourav Bansal of Ridhi-Sidhi Electrical Engg. & Const., Comp., Sirsa.
6. Sh. Sanjay Siwach of M/s Ishwar Singh & Associates, Hisar.
7. Sh. Deepak Choudhary of M/s MNC Electricals Pvt. Ltd., Faridabad.
8. Sh. Anurag Sharma of M/s Ramjee Electronic & Power systems, Hisar.
9. Sh. Piyush Sharma of M/s Smart Unified Utility Solution, Delhi
10. Sh. Ashish Vats of M/s Shreem Electric Ltd., Kolahpur, Maharashtra.