

Abstract for Dangerous lines under Op. Circle DHBVN, Rewari as on 27.08.2021

Sr. No.	Name of Circle	Total No. of dangerous lines identified	Total No. of lines shifted upto 15.06.2020	Total No. of lines not feasible for shifting as on 15.06.2020	Total no. of pending lines to shifted and work taken in hand as on 15.06.2020	No. of lines/location shifted between 15.06.2020 to 31.12.2020	No. of lines/location shifted between 01.01.2021 to 31.03.2021	No. of lines/location shifted between 01.04.2021 to 30.04.2021	No. of lines/location shifted between 01.05.2021 to 31.05.2021	No. of lines/location shifted between 01.06.2021 to 04.06.2021	Balance No of lines / locations Pending as on 27.08.2021	Total No. of lines not feasible for shifting as on 27.08.2021	Total no. of notices issued for non feasible lines as on 27.08.2021	Expenditure incurred upto 27.08.2021 (In Cr.)	Likely Date of Completion
1	2	3	4	5	6	7	8	9	10	10	11	12	13	14	15
1	CITY-I RWR	24	20	3	4	1	3	0	0	0	0	0	0	0.71	
2	CITY-II RWR	25	4	0	21	12	9	0	0	0	0	0	0		
3	S/U REWARI	88	41	0	47	35	12	0	0	0	0	0	0	0.71	
	RWR DIVN.	137	65	3	72	48	24	0	0	0	0	0	0		
4	BUROLI	552	454	0	98	90	0	8	0	0	0	0	0	0.63	
5	KOSLI	276	200	0	76	75	0	0	1	0	0	0	0		
6	PALHAWAS	430	340	0	90	73	0	0	17	0	0	0	0	0.63	
	KSL DIVN.	1258	994	0	264	238	0	8	18	0	0	0	0		
7	DHARUHERA	430	334	11	96	91	5	0	0	0	0	0	0	0.65	
8	BAWAL	217	167	0	50	47	2	0	0	1	0	0	0	0.60	
9	GOTHRRA	119	78	0	41	31	10	0	0	0	0	0	0	0.45	
	DHR DIVN.	766	579	11	187	169	17	0	0	1	0	0	0	1.70	
	RWR CIRCLE	2161	1638	14	523	455	41	8	18	1	0	0	0	3.04	

SE/Op. Circle DHBVN, Rewari.